Student Residence at 139-149 North King Street, Dublin 7

Structural Methodology Report on the Retained Masonry Façade and Existing Structures

Issue No. 1

Date: September 2024

2340

CORA Consulting Engineers

Behan House 10 Lower Mount St Dublin D02 HT71 Tel: 01-661-1100 Fax: 01-661-1119

E: info@cora.ie



Table of Contents

1	Introduction	3
1.1	General	3
1.2	Existing Site	3
2	Proposed Structural Works & Façade Retention	3
2.1	Façade to North King St.	3
2.2	Re-Use of existing Historical Steel Sections	5
3	Conclusions	6
Appe	endix A – Existing Structural Observations	7

CORA Consulting Engineers Sept 2024 Page 2 of 7

1 Introduction

1.1 General

CORA Consulting Engineers have been appointed to act as Consulting Structural Engineers for the proposed Student Residence at 139-149 North King St.

The proposals the demolition of the buildings at Nos. 139-149 North King St., Dublin 7 and the construction of a new seven storey student residence with a ground level landscaped courtyard. The existing façade facing North King St shall be retained and incorporated into the development as a key feature.

There is a small basement on the site which shall be retained and modified internally for uses as plantroom and other back of house uses.

Stormwater management to the building shall include nature based solutions with blue roofs and a landscaped courtyards with soft & permeable systems to the external courtyard areas with adequate water storage in the subbase.

1.2 Existing Site

The existing buildings on the site are light industrial units with a central yard with a concrete surface. For the most part the buildings are formed with steel framed systems.

There is a masonry façade along the boundary at North King Street which is to be retained as part of the overall development.

The steel framed structures fronting onto North King St. include a number of historic steel sections (tapered flanges).

All units have been altered throughout the years.

2 Proposed Structural Works & Façade Retention


2.1 Façade to North King St.

The Masonry façade on North King Street is in sound condition. The buildings behind shall be demolished, and a temporary steel frame shall be introduced to retain the faced system as part of the works. The level of the underside of the wall can be verified as part of the opening up works

CORA Consulting Engineers Sept 2024 Page 3 of 7


or an enabling contract. It is not possible to carry out the works now as the industrial units are in operation.

A typical detail of the retained façade is below.



The faced system can then be connected to the new rising concrete superstructure. A concrete framed system is proposed and the restraint to the façade will include a mechanical connection to the horizontal floor plates of the new building.

CORA Consulting Engineers Sept 2024 Page 4 of 7



2.2 Re-Use of existing Historical Steel Sections

There are a number of historical steel sections forming the industrial units. These sections carry a roof only in general and in some cases a mezzanine floor and roof.

From a review of the section sizes and the grid layout it was considered if these elements could be retained within the new development as part of the superstructure.

However as the new development is seven floors the load capacity of these elements is not adequate to be incorporated within the new development. Furthermore the grid layout does not fit within the proposed layout and column positions would be located within the middle of bedrooms and result in a very inefficient design and a viable layout would not be possible.

Therefore the option to reuse these elements was ruled out, but the elements can be salvaged for use in non-structural features within common spaces internally and externally.

CORA Consulting Engineers Sept 2024 Page 5 of 7

3 Conclusions

Retaining the faced system on North King Street is a relatively straightforward process that can be effectively delivered within this development.

The design process proved that it is not viable to re-use the historic steel elements within the proposed superstructure, however the material can be salvaged and customized for use as fit out elements within the development.

CORA Consulting Engineers Sept 2024 Page 6 of 7

Appendix A – Existing Structural Observations

CORA Consulting Engineers Sept 2024 Page 7 of 7



2340 - North King St

Address:

Generated on - 26/07/2024


Stages - Site Inspection 26.07.2024

Building trades - Existing Observations

Stakeholders

Drawings - 23005_MOLA_A00_00_DR_A_XX_0200 (Site Inspection 26.07.2024)


- 23005_MOLA_A00_00_DR_A_XX_0201 (Site Inspection 26.07.2024)
- 23005_MOLA_A00_00_DR_A_XX_0207 (Site Inspection 26.07.2024)
- 23005_MOLA_A99_00_DR_A_XX_0199 (Site Inspection 26.07.2024)



2 • 26/07/2024 Inside view




3 • 26/07/2024 Return wall




4 **2**6/07/2024










5 • 26/07/2024 View inside




8

8 • 26/07/2024 Section sizes reduced rising from FF



9


9 • 26/07/2024 False roof over bar area Modern roof over






10 • 26/07/2024 Concrete first floor on modern steel system










11 **3** 26/07/2024

Basement view



12 • 26/07/2024 Concrete floor 12







15 15 • 26/07/2024 Remnant of vault

